

KEYYASK PROJECT - January 2017 to June 2017



The 2017 construction season will be the second of three peak years of construction on the Keeyask Project. Concrete placements resumed in mid-March 2017 after a brief shutdown over the winter. From the start of concrete work in 2016 to the end of June 2017, approximately 112,000 m³ of concrete has been placed; representing about 1/3 of the total volume of concrete required for the Keeyask Generating Station.

Construction milestones:

- Reservoir clearing work on south side of the Nelson River is nearing completion - March 2017.
- Expansion of the Main Camp by 120 rooms complete - June 2017.
- Construction of the permanent earth structures including the North Dyke, North Dam and Central Dam continued.
- Concrete placement for the Service Bay, Intake, Tailrace, Powerhouse and Spillway continued.
- Spillway concrete is nearing completion - June 2017.



SATELLITE IMAGE - JULY 11, 2017

- CONSTRUCTION TIMELINE DATES -

