

KEEYASK PROJECT - June 2017 to December 2017


A number of critical milestones were achieved in 2017. COH mobilized to site for the powerhouse cranes installation and Voith mobilized for the turbines and generators contract.

Approximately half of the concrete for the project was placed by the end of December 2017.

Comparing production from 2017 vs. 2016, BBE placed 12% more concrete and 90% earthfill.

Construction milestones:

- Sweat lodge and teepee at km 4
- Completion of the concrete work for the spillway structure and hand off to Canmec on November 15
- Progress on the earth structures (dams and dykes)
- Enclosure of the Service Bay and Powerhouse Unit 1
- Completed installation of the Powerhouse Crane



- CONSTRUCTION TIMELINE DATES -

