

KEEYASK PROJECT - June 2018 to January 2019




The 2018 construction season was the most successful year of construction on the Keeyask Project. More than 113,000 m³ of concrete was placed on the Powerhouse, Intake and Tailrace and, by the end of 2018, a total of 276,000 m³ of concrete has been placed; approximately 85 per cent of the total volume of concrete required for the Keeyask Project.

Over 3.6 million m³ of material (equivalent to 180,000 truckloads) for the earth structures was placed over the last year. A majority of the material was placed on the North Dam, Central Dam, South Dyke and the cofferdams required for construction of the South Dam.

All planned milestones for 2018 were achieved.

Construction milestones:

- Completion of the Spillway, river diversion and opening/operation of the Spillway in August 2018;
- Opening of the South Access Road to construction traffic;
- Installation of the planned embedded Turbine and Generator (T&G) components on units 1, 2 & 3;
- Enclosure of units 4 & 5 to allow for the installation of embedded T&G components over the winter of 2019.



SATELLITE IMAGE - JANUARY 2019

- CONSTRUCTION TIMELINE DATES -

